G. R. S. 59] GPB—15,000—22-7-14

GENERAL AND REVENUE SECRETARIAT.

1903 P5

(Miscellaneous)

File No. 94

Serial Nos. 1 - 2

~~Papers Filed.~~ B

Month January 04

SUBJECT.

Construction of a box-drain at Junkur

PREVIOUS REFERENCES.

Inward
B B Shanks

LATER REFERENCES.

Comm Secretariat
K R

Vo L 4485

1903

From The President of the Municipalities Trunkwa District

To The Secretary to the Government of Mysore General & Revenue Depts

Dated 8th January 1904

Despatched to

Received

General No. 312

No.

Enclosure No. 1

Submitting for sanction the Estimate for Rs 800/- for Constructing bye drain from the junction of Balaji Chetty street up to the Channel the southern side of garden road, Tumkur town

Draft. 11/1/04 SSR

For T.

Sd/- 11/1/04

ar. C. 4.30 pm

mil 94 of 03 Sl 1

1903 L

Office of the President of
Municipalities
Tumkur District
Dated 9th January 1904

From,

M-S. Narayana Rau Esq
President of Municipalities
Tumkur District.

To

H. V. Nanjundappa Esq., M.A, Mbl
Secretary to the Government of His
Highness the Maharaja of Mysore
General and Revenue Departments.

Sir,

I have the honor to Submit here-
with for the sanction of Government an estimate
of Rs 800 for Constructing box drain from
the junction of Balaje Row's Street up to the
channel on the Southern side of Garden Road,
Tumkur Town The Cost may be met from the
amount Sanctioned in the current year's budget
under VIII Public Works.

I have the honor to be,
Sir,
your most obedient Servant
M S Narayana Rau
President of Municipalities
Tumkur District.

~~Tuticorin Town Municipality~~

Estimate of the probable cost for constructing box drain extracting Kadapha Slab V drain with basement slab and also building the sides of the box drain by stone in mud after widening the drain by fixing 1½ ft Slab over the Kadapha Slab drain from the junction of Balaya Rao's street up to the irrigation Channel on the Southern side of Gardens road during the year 1903-04

Details	Dimensions	Quantity	Rate	Cost
Contingencies at 5 percent for Sundry works				35
Grand Total Rupees				800
Rupees Eight hundred only.				

Office Copy

(Sd) M. S. Narayana Rao
President of
Municipality
Tuticorin

Estimate of the probable cost for constructing box drain introducing Kadapa slab V drain with basement slab and also building the sides of the box drain by stone mi mud after widening the drain by fixing 1½ ft slab over the Kadapa slab drain from the junction of Balajee Rao's street to the irrigation channel on the Southern side of Gardens road during the year 1909-09

Details	Dimensions No	L	B	H	Quantity Rs	Rate Rs	as	h	Cost Rs	as	p	
Earth work - cutting drain	1	100	2	½	100							
	1	64	1	¼	16							
					116							
Fixing new slabs - average 4 inches thick bottom slab	1	490	¾		367½							
For fixing over the Kadapa slab V drain for widening	2	490	1½		1470							
For covering the box drains (road side) the box drain	2	67	7½		502½							
15+30+22=67												
Total slabs					2340 Sft				30			
			average									
Concrete over the basement slab etc	1	490	⅓	¼	40⅝	Cft			6			

Cube feet

Constructing Kadapa slab Drain 1 ft	2	490	1	.	980 cft			2	6	123	. .
New stone in mud for building the sides of the both drain	2	490	½	1½	2205 cft			1	9	241	. .
Pointing the Kadapa slab Drain with Asphalt	1	490	2	.	980 sft			1	.	10	. .
Pointing the rest work of the both drain with asphalt	2	490	½	.	1470 sft			1	.	15	. .
Carting earth to fill up the sides of the Drain in some portions (to be paid as per measurments)					Lump Sum					20	. .
					Total Rupees					765	. .
Contingencies at 5 percent for sundry works										35	. .
					Grand Total Rupees					800	. .

Rupees Eight hundred only.

(Sd) M. S. Narayana Rao
President of
Municipalities
Tambarapalli

All
office copy

294

Read:-

Letter no 312 of 8th Jany 1904, from the President of the Municipalities in the Tumkur District, submitting for sanction, an estimate for Rs 800 for constructing a box drain from the junction of Balaji Rao's street upto the channel on the southern side of Garden Road in the Tumkur Town and proposing to meet the cost from the amount sanctioned per the current years budget under VIII Public Works

---

Order thereon

Encl: 1 Sanctioned estimate bP.
2 Copy to submitter & Complt-

Rs 2708-7-8 / L.F. 80-02 / 26/1/04

S.A.P

The estimate for Rs 800 received with the above is sanctioned.

2. The cost will, as proposed, be met, from the amount of Rs 5135 provided ~~sanctioned~~ in the current years budget of T.M. Kuruvi Municipality, under VIII Public Works

21/1/14

Secretary
18/1/04 dtd 16/1/04

The President of the Taluk Further act with the sanctioned estimate

Com-ptroller with a copy of the estimate